

**Wastewater Treatment Plants  
ENR Upgrade Status  
(January 10, 2019)**

**Major WWTPs**

**Status Update:**

**Previous Meeting**

59 facilities are in operation  
5 facilities are under construction  
2 facilities are under design  
1 facilities are in planning  
67 total

**Current**

59 facilities are in operation  
6 facilities are under construction  
1 facilities are under design  
1 facilities are in planning  
67 total

**Status Changes from Previous Meeting:**

- Hampstead started construction in October. The County is having a groundbreaking ceremony on January 22, 2019, at 11:00 AM, at 4455 North Woods Trail.
- Westminster is scheduled to start construction in January.
- Freedom District, Conococheague, and MCI started meeting ENR in April and continued through November. They can be considered optimized if they continue through the winter months.
- Frederick started meeting ENR in June and continued through November. It can be considered optimized if it continues through the winter months.
- Patapsco has started the ENR optimization in November. It may be successful in meeting ENR in 2019.

**Percentage completion for facilities under construction for ENR Upgrade:**

<u>Facility</u>	<u>Percentage complete</u>
City of Frederick	98%
Freedom District	97%
Patapsco	95%
Conococheague	91%
MCI	88%
Hampstead	0%

**Minor WWTPs**

<b>No.</b>	<b>Facility</b>	<b>County</b>	<b>Status</b>	<b>% Const.</b>
1	Grantsville	Garrett	Planning	
2	Hancock	Washington	Planning	
3	Trout Run	Garrett	Planning	
4	Elk Neck State Park	Cecil	Planning	
5	Trappe	Talbot	Planning	
6	Victor Cullen	Frederick	Planning	
7	Chesapeake City	Cecil	Design	
8	Preston	Caroline	Design	
9	Town of Secretary (Twin Cities)	Dorchester	Design	
10	Smith Island	Somerset	Construction	0%
11	Harbour View	Cecil	Construction	5%
12	Oxford WWTP	Talbot	Construction	59%
13	Betterton	Kent	Construction	88%
14	Galena	Kent	Operation	100%
15	Sudlersville	Queen Anne's	Operation	100%
16	Greensboro	Caroline	Operation	100%
17	Queenstown	Queen Anne's	Operation	100%
18	Rising Sun	Cecil	Operation	100%
19	Boonsboro	Washington	Operation	100%
20	Eastern Correctional Facility	Somerset	Operation	100%
21	Worton	Kent	Operation	100%
22	Southern MD Release Unit	Charles	Operation	100%

**Status Changes from Previous Meeting:**

- Smith Island and Harbour View started construction
- Galena is completed and in ENR operation.