

**Wastewater Treatment Plants
ENR Upgrade Status
(October 10, 2019)**

Major WWTPs

Status Update:

Previous Meeting

63 facilities are in operation
3 facilities are under construction
0 facilities are under design
1 facilities are in planning
67 total

Current

63 facilities are in operation
3 facilities are under construction
0 facilities are under design
1 facilities are in planning
67 total

Status Changes from Previous Meeting:

- No change in status since the last meeting.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Patapsco	99%
Hampstead	29%
Westminster	10%

Minor WWTPs

No.	Facility	County	Status	% Const.
1	Vienna	Dorchester	Planning	
2	Manchester	Carroll	Planning	
3	Rock Hall	Kent	Planning	
4	Talbot-Region V	Talbot	Planning	
5	Cheltenham Youth Facility	Prince Georges	Planning	
6	Grantsville	Garrett	Planning	
7	Hancock	Washington	Planning	
8	Trout Run Oakland	Garrett	Planning	
9	Elk Neck State Park	Cecil	Planning	
10	Trappe	Talbot	Planning	
11	Lewistown	Frederick	Design	
12	Port Deposit	Cecil	Design	
13	Victor Cullen	Frederick	Design	
14	Chesapeake City	Cecil	Design	
15	Town of Secretary (Twin Cities)	Dorchester	Design	
16	Preston	Caroline	Construction	26%
17	Smith Island	Somerset	Construction	10%
18	Harbour View	Cecil	Construction	24%
19	Oxford WWTP	Talbot	Construction	75%
20	Betterton	Kent	Construction	99%
21	Galena	Kent	Operation	100%
22	Sudlersville	Queen Anne's	Operation	100%
23	Greensboro	Caroline	Operation	100%
24	Queenstown	Queen Anne's	Operation	100%
25	Rising Sun	Cecil	Operation	100%
26	Boonsboro	Washington	Operation	100%
27	Eastern Correctional Facility	Somerset	Operation	100%
28	Worton	Kent	Operation	100%
29	Southern MD Release Unit	Charles	Operation	100%

Status Changes from Previous Meeting:

- Funding agreements were signed for Vienna and Port Deposit.
- Design started at Lewistown.