

**Wastewater Treatment Plants  
ENR Upgrade Status  
(March 10, 2016)**

**Major WWTPs**

**Status Update:**

**Previous Meeting**

41 facilities are in operation  
21 facilities are under construction  
3 facilities are under design  
2 facilities are in planning  
67 total

**Current**

41 facilities are in operation  
22 facilities are under construction  
3 facilities are under design  
1 facilities are in planning  
67 total

**Status Change from Previous Meeting:**

- MCI started construction
- Hampstead started design

**Percentage completion for facilities under construction for ENR Upgrade:**

<u>Facility</u>	<u>Percentage complete</u>
Broadwater	99%
Annapolis	99%
Emmitsburg	99%
Ballenger Creek	98%
Seneca Creek	98%
Taneytown	96%
Western Branch	95%
Fruitland	91%
Chesapeake Beach	89%
Patapsco	89%
Northeast River	87%
Marlay Taylor	86%
Cox Creek	81%
Blue Plains	77%
Winebrenner	62%
Back River	53%
Freedom District	50%
City of Frederick	17%
Salisbury	16%
Leonardtwn	14%
Mayo	0%
MCI	0%

**Minor WWTPs**

<b>No.</b>	<b>Facility</b>	<b>County</b>	<b>Status</b>	<b>% Const.</b>
1	Hancock	Washington	Pre-Planning	
2	Trout Run	Garrett	Pre-Planning	
3	Deep Creek Lake	Garrett	Pre-Planning	
4	Smith Island	Somerset	Planning	
5	Accident	Garrett	Planning	
6	Preston	Caroline	Planning	
7	Chesapeake City	Cecil	Planning	
8	Town of Secretary (Twin Cities)	Dorchester	Design	
9	Oxford WWTP	Talbot	Design	
10	Betterton	Kent	Design	
11	Galena	Kent	Design	
12	Greensboro	Caroline	Construction	11%
13	Sudlersville	Queen Anne's	Construction	94%
14	Queenstown	Queen Anne's	Construction	89%
15	Rising Sun	Cecil	Construction	97%
	Eastern Correctional Facility	Somerset	Operation	100%
	Boonsboro	Washington	Operation	100%
	Worton	Kent	Operation	100%

**Changes from Previous Meeting:**

Smith Island has been added to the list.