

Wastewater Treatment Plants
ENR Upgrade Status
(September 10, 2015)

Status Update:

Previous Meeting

41 facilities are in operation
 18 facilities are under construction
 6 facilities are under design
 2 facilities are in planning
 67 total

Current

41 facilities are in operation
 20 facilities are under construction
 4 facilities are under design
 2 facilities are in planning
 67 total

Status Change from Previous Meeting:

- None completed and in ENR operation
- Salisbury and Leonardtown started construction
- None started design

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Broadwater	99%
Annapolis	98%
Ballenger Creek	98%
Seneca Creek	98%
Emmitsburg	97%
Western Branch	95%
Patapsco	89%
Northeast River	78%
Cox Creek	73%
Chesapeake Beach	72%
Fruitland	71%
Marlay Taylor	69%
Blue Plains	67%
Taneytown	42%
Back River	35%
Freedom District	23%
Winebrenner	17%
Salisbury	2%
City of Frederick	0%
Leonardtown	0%

Minor WWTPs:

No.	Facility	County	Status	% Const.
1	Preston	Caroline	Planning	
2	Hancock	Washington	Pre-Planning	
3	Chesapeake City	Cecil	Planning	
4	Town of Secretary (Twin Cities)	Dorchester	Design	
5	Oxford WWTP	Talbot	Design	
6	Betterton	Kent	Design	
7	Galena	Kent	Design	
8	Greensboro	Caroline	Construction	0%
9	Sudlersville	Queen Anne's	Construction	72%
10	Queenstown	Queen Anne's	Construction	66%
11	Rising Sun	Cecil	Construction	97%
	Eastern Correctional Facility	Somerset	Operation	100%
	Boonsboro	Washington	Operation	100%
	Worton	Kent	Operation	100%

- Greensboro started construction