



IMPLEMENTATION SEQUENCE		
CONTRACT		ANTICIPATED CONSTRUCTION SCHEDULE
PHASE I		
KH-3012	BRADSHAW ROAD OVERPASS RECONSTRUCTION	COMPLETED
KH-3013	SECTION 100 SB NOISE WALL	COMPLETED
KH-3016	SECTION 100 NB NOISE WALL	COMPLETED
KH-3009	I-95 NB TWO-LANE ETL EXTENSION TO MD 152 RAPHEL ROAD OVERPASS RECONSTRUCTION SECTION 200 NB NOISE WALL	SPRING 2021 – SPRING 2024
KH-3015	OLD JOPPA ROAD OVERPASS RECONSTRUCTION	WINTER 2019/20 - FALL 2020
KH-3010	I-95 NB AUXILIARY LANE MD 152 TO MD 24 MODIFY MD 24/MD 924 RAMP	SPRING 2019 - WINTER 2020/21
KH-3014	SECTION 200 SB NOISE WALL	WINTER 2020/21 – SPRING 2022
* Construction Advertisement dates and Schedule are anticipated and subject to change		
CONTRACTS BY OTHERS		
LEVEL 3 RELOCATION BGE UTILITY RELOCATION VERIZON UTILITY RELOCATION		







