

Mueser Rutledge Consulting Engineers

14 Penn Plaza · 225 West 34th Street · New York, NY 10122

Tel: (917) 339-9300 · Fax: (917) 339-9400

www.mrce.com

Alfred H. Brand
David M. Cacoilo
Peter W. Deming
Roderic A. Ellman, Jr.
Francis J. Arland
Partners

David R. Good
Walter E. Kaeck
Associate Partners

James L. Kaufman
Hugh S. Lacy
Joel Moskowitz
George J. Tamaro
Elmer A. Richards
John W. Fowler
Consultants

Domenic D'Argenzio
Robert K. Radske
Ketan H. Trivedi
Hiren J. Shah
Alice Arana
Joel L. Volterra
Tony D. Canale
Jan Cermak
Sissy Nikolaou
Anthony DeVito
Frederick C. Rhyner
Sitotaw Y. Fantaye
Senior Associates

Michael J. Chow
Douglas W. Christie
Gregg V. Piazza
Pablo V. Lopez
Steven R. Lowe
James M. Tantalla
Andrew R. Tognon
T. C. Michael Law
Andrew Pontecorvo
Renzo D. Verastegui
Associates

Joseph N. Courtade
**Director of Finance
and Administration**

Martha J. Huguet
Director of Marketing

December 15, 2014

Beatty Development Group
1300 Thames Street, Suite 10
Baltimore, MD 21231

Attention: Mr. Jonathan Flesher

Re: Plaza Garage Concentric Pile Work Plan – RTC from EPA
Exelon Tower and Plaza Garage
Baltimore, Maryland
MRCE File No.11896A

Gentlemen:

A proposed Plaza Garage Concentric Pile Work Plan prepared by the contractor was previously submitted for review to the United States Environmental Protection Agency (USEPA) and Maryland Department of the Environment (MDE). The plan was returned with general comments and questions regarding drilling methods, air monitoring logistics, and materials handling procedures. A copy of the comments is attached. The following general response to the comments was developed with the contractor and ERM.

Concentric Pile Obstruction Probing Work Plan

A majority of concentric pile locations have a low probability of obstructions. Locations of moderate probability (approximately 15 locations) and high probability (approximately 15 locations) were identified. The means and methods developed by Armada Hoffer provide a drilling-based method for obstruction probing and demolition. A principle benefit of this plan is that it reduces the size of excavations by replacing open excavation with dry auger and wet coring methods. This plan adds an alternate to the currently accepted Detailed Development Plan (December 2013), specifically Sections 5.1.3 – Obstruction Removal and 6.2.2 – Foundation Penetrations and Repair and subsequent Minor Modifications (March and July 2014); the approved Materials Handling and Management Plan (December 2013), and Construction Air Monitoring Plan (CAMP, March 2014). All previously approved plans will continue to be used to support the proposed means and methods, except where specifically indicated herein.

Attachments

Comments from USEPA on Initial Submittal
Drawing F1.31A and Detail 1A (Proposed Alternates)
Figure 5
Photo 1 – HDPE Dam Mockup
Equipment Data Sheets

Obstruction Probing (Drawing F1.31 Proposed Alternate, Panel 1A)

The plan proposes to use an 18 inch diameter single flight auger mounted on an excavator to drill through obstructions. Compressed air and wash water circulation will not be used to clear cuttings. The auger will be advanced through the Fill stratum to approximately Elev. +1 to confirm the absence of an obstruction. The auger will be extracted in a counterclockwise direction to return spoils to the subsurface and below the liner. Any spoils remaining in the HDPE pipe will be removed by hand before the pile is driven and managed in accordance with the Material Handling and Management Plan (MHMP) for the project.

If an obstruction is encountered which the auger cannot advance through without deviating from the plan location, an 18 inch core barrel will be used to cut and remove the obstruction. Water will be applied to the core bit at the base of the drill string to cool the cutting teeth. The water will be pumped through the drill rods. Drill water will not be allowed to rise to the top of the HDPE pipe, it will be removed and handled as contact water in accordance with the MHMP. Periodically, the core barrel will be removed from the hole and core spoils will be deposited in a lined roll off located adjacent to the rig. Coring will continue until the obstruction is cleared. Drill water and spoils generated as part of coring will be managed in accordance with the MHMP for the project.

The rig, HDPE pipe, roll off container, areas between each, and all areas a minimum of 5 feet around each item will be covered in polyethylene plastic sheeting and secured with sandbags. A temporary soil berm will be constructed at the edges of the plastic as a contingency measure to contain materials. Upon completion, all plastic sheeting will be disposed off site in accordance with the MHMP. The roll off containers will be placed in temporary secondary containment (i.e., a collapsed-container) until removed from the site for proper off-site disposal.

Rig specifications and data sheets are attached.

Dust Suppression

Potable water will be used for dust suppression utilizing a portable water tank and pressure washer with a fine water spray nozzle to ensure that there are no fugitive dust emissions generated during auger or core drilling, as required. These procedures are consistent with the procedures used throughout the project for dust suppression as specified in the MHMP.

Work Zone Air Monitoring

Real-time particulate monitoring will be performed in accordance with the approved CAMP, specifically QAPP-Appendix D, Figure 5 (March 2014), as subsequently modified by the 25 September and 3 October 2014 letters received from EPA. Four single, concentric pile locations

will be grouped into one work zone approximately 60 feet by 60 feet (concentric pile locations are 30 feet apart on center), consistent with the spacing shown in Figure 5 (attached). As such, four work zone monitors at 90 degrees will be deployed for each work zone based upon the daily forecasted prevailing wind direction, upwind, downwind and crosswind. Only one concentric pile location will be probed at a time as there will only be one rig and crew performing this work.

MMC Restoration (Drawing F1.31 Proposed Alternate, Panel 3)

Upon completion of pile driving in locations where the HDPE pipe is the temporary liner dam, clean cover soil will be removed and the permanent dam will be installed. The capillary break area disturbed by probing and/or pile driving will be excavated and the MMC restored in accordance with DDP Drawings F1.30 and F1.31. Testing and QA/QC requirements remain as shown on Drawing F1.03.

Summary

The proposed modification, which reduces the area of liner removed for obstruction removal, is intended to reduce exposure and volume removed from below the MMC. The HDPE pipe serves three functions: temporary liner dam, isolation casing for contaminated spoils and water, and reduced area of geomembrane cut. There are several environmental benefits from the proposed work plan, including reduced volume of waste generated, reduced truck traffic for disposal, reduced potential for particulate emissions, and reduced worker exposure.

Very truly yours,

MUESER RUTLEDGE CONSULTING ENGINEERS

By: _____


Peter W. Deming, P.E.

Drawing F1.31A and Detail 1A
(Proposed Alternates)

1 EXCAVATE AND CUT SYNTHETIC LAYERS

- Survey and mark pile location.
- Excavate CR-6 and Cover Soil at 1H:1V slope or flatter. Place top of slope at synthetic layers at Location C.
- Edge cut and dispose Cover Geotextile between Location B and Location C. Edge cut and dispose Drainage Net Inboard of Location C.
- Extrusion-weld geomembrane-dam-and-secure-with-wire-staple to-divert-clean-water-around-excavation.
- Edge cut and dispose Geomembrane, GCL, and Geotextile Cushion inboard of Location B to expose Capillary Break gravel.
- Cover **work areas** with polyethylene plastic. **Probe for obstructions with auger drill. Collect spoils and handle in accordance with the MEMP.**

HDPE Pipe, 3ft I.D., top 6in min above existing grade

Remove obstructions as shown on Panel 1A.

2 CONSTRUCT DRIVEN PILES

- Survey and mark pile location.
- Drive piles.
- Cut pile **flush with HDPE pipe**. Place concrete fill and column reinforcing bars. **Leave enough bar-stick-up to accommodate future rebar-coupler. Protect bar-threads by-wrapping.**
- Clean pile surface free of concrete or mortar spillage at and above boot elevation.

Select Granular Fill (typical)

3 REPLACE MMC SYNTHETIC LAYERS

- Remove polyethylene-plastic.
- Place imported Capillary Break gravel around pile to restore original elevation.
- Place mortar around pile for boot connection subgrade (Detail 1).
- Cover mortar with new Geotextile Cushion. Cut Geotextile Cushion within 1/2" of pile wall; use pre-made panel with overlap joints.
- Place pre-made boot over pile. Extrusion weld boot to existing Geomembrane at Location C. Place gasket and clamp boot to pile wall.
- Perform Quality Control and Quality Assurance testing of geomembrane and boot.
- Place Cover Geotextile to protect boot. Overlap with Cover Geotextile at Location C.
- Place mudmat to cover synthetic layers around pile to Location C. Place 6 mil plastic sheet bond breaker below mud mat if mud mat is to be removed for column construction.
- Cut geomembrane dam at top of mud mat.

4 PLACE INTERIM-CAP

~~Deleted, see Plaza Garage Work Plan.~~

- Cover pile and reinforcing bars with polyethylene plastic and secure to pile.
- Place and compact select granular fill to restore grade.

1. Remove polyethylene plastic and re-excavate cover soil.
 a. Excavate cover soil, use hand tools within 6 inches of geomembrane.
 b. Extrusion weld permanent geomembrane dam at Location C.
 c. Edge cut and dispose of HDPE Pipe and pre-made boot.
 d. Lower subgrade around pile as necessary.
 e. Cut pile to design elevation. Clean pile and reinforcing steel with compressed air or water as necessary.
 f. Place high strength epoxy grout or steel plate.

5 COLUMN CONSTRUCTION (FUTURE STAGE)

- Excavate cover soil to column subgrade.
- Construct brace cap.
- Clean top of pile concrete with compressed air or water.
- Place column reinforcing and couple to existing pile reinforcing using standard couplers.
- Place vapor barrier (high strength epoxy).
- Place column formwork and construct column.

Deleted, see Plaza Garage Work Plan.

6 MMC REPAIR

7 MMC REPAIR AT LOCATIONS WHERE MEMBRANE HAS TO BE LOWERED LOCALLY (SEE NOTE 6)

NOTE: Repair detail shown only on one side of pile for clarity. Detail is same all around the pile.

NOTES:

- For General and Technical notes, see drawings F1.01, F1.02 and F1.03.
- Steps in Italic require Level D-Modified PPE.
- For Potential Obstructions, see drawing F1.13.
- Excavation for Central Plaza Garage Slab-On-Grade.
 - Deleted, see Plaza Garage Work Plan.
 - Once work is completed, the MMC will be excavated to slab-on-grade garage floor construction. The excavation will be advanced below the warning layer over the southern half of the garage footprint. Final excavation methods will be determined by the Contractor and submitted in a Work Plan for Plaza Garage Floor Excavation for review and approval. Excavation and concrete placement, and inspection of the work will be required to include the following:
 - Equipment may only operate on areas having 12" or more fill over the MMC synthetic layers.
 - Excavation below the warning layer will have labor assistance. Excavation buckets shall have smooth edge, without teeth. Machine excavation will be controlled by labor observation to prevent exposure and damage of the synthetic layers. Soil removal within 2" of the synthetic layers will be performed by labor only using hand rakes, hoe, and square shovel.
 - Excavation work will be observed by HDG inspection.
 - Locations where the machine operated bucket encounter the synthetic layers will be marked for examination, testing, and repair prior to placing cover fill or concrete. Each location will be identified, investigated, and reported. Repair work will be performed under HDG inspection.
 - Observe for mechanical damage to the cover geotextile. Visible permanent stretch / abrasion / tear constitutes damage.
 - Remove damaged cover geotextile and observe for mechanical damage to the drainage net. Visible tear or indentation constitutes damage.
 - Remove damaged drainage net and perform visual examination and vacuum box test of underlying geomembrane. Repair geomembrane as directed by the HDG inspector.
- "Concentric Piles" are referred to as "Plaza Garage support piles" on Foundation Plan drawings.
- Where sufficient depth is not available to provide 4" mud mat, it may be replaced with 2" grout (sand-cement). At locations where reduction in mud mat thickness is not sufficient, the membrane lowering detail shown in 7 may be used.



300 S. Linn Street, Suite 200, Baltimore, MD 21201
Phone: 410.221.2200
www.bhcarch.com

Developer:
Beatty Development Group
1300 E. Joppa Road
Joppa, MD 21085
Phone: 410.431.8800

design consultant:
Elkus Manfred Architects
Baltimore, MD 21201
1411 Oak Lane
P.O. Box 108
Baltimore, MD 21203
Phone: 410.528.2000

architectural engineer:
Tadjer Cohen Etkin & Associates
1000 North Street
Baltimore, MD 21202
Phone: 410.528.6800

MEP & LE engineer:
Vandenweil
325 N. Washington Street
Baltimore, MD 21202
Phone: 410.528.4500

structural engineer:
Rummel, Klepper & Kahl
1000 North Street
Baltimore, MD 21202
Phone: 410.528.2000

environmental engineer:
Mahon Rykiel Associates
1000 North Street
Baltimore, MD 21202
Phone: 410.528.6800

environmental engineer:
Environmental Strategies Management Engineers
1000 North Street
Baltimore, MD 21202
Phone: 410.528.6800

interior designer:
Patrick Sutton Associates
1000 North Street
Baltimore, MD 21202
Phone: 410.528.6800

PROJECT:
EXELON BLDG & PLAZA GARAGE

ISSUED FOR CONSTRUCTION
12/23/13

REVISION 12
08/08/14

key plan

sheet


revision	date	description
1	08/08/14	REVISED 12
2	08/08/14	REVISED 12
3	08/08/14	REVISED 12
4	08/08/14	REVISED 12
5	08/08/14	REVISED 12
6	08/08/14	REVISED 12
7	08/08/14	REVISED 12

CONCENTRIC PILE CONSTRUCTION SEQUENCE

drawn by: K.J.
checked by: D.L.G.
scale: N.T.S.
project number: 09/09.00
sheet number:


Figure 5

Figure 5
Response Actions and Notifications to Action Level Exceedances
MOBILE STATIONS (★)
(Westerly Wind Direction Example)



SUBJECT OBSTRUCTION REMOVAL FOR CONCENTRIC PILE BY CORING

PANEL 1A: (DWG F1.31)



1. USE IN LOCATIONS WHERE AN OBSTRUCTION IS ENCOUNTERED WITH AUGER BIT. PLACE POLYETHYLENE PLASTIC OVER WORKING AREA. RE-SURVEY PILE LOCATION, USE OFFSETS AS NECESSARY TO VERIFY LOCATION.
2. INSTALL TEMPORARY STEEL ISOLATION CASING TO A MINIMUM OF 12 INCHES BELOW CAPILLARY BREAK STONE TO PREVENT RAVELING AND FOULING OF IN PLACE CAPILLARY BREAK
3. DRILL 18" DIAMETER HOLE TO CLEAR OBSTRUCTION. APPLY WATER TO CONTROL DUST AND COOL DRILL BIT AS NECESSARY. EXTRACT SPOILS AND DEPOSIT IN CONTAINER PLACED ON POLYETHYLENE PLASTIC. HANDLE MATERIALS IN ACCORDANCE WITH M/HMP.
4. PLACE COVER OVER HDPE PIPE WHEN NOT BEING WORKED ON.

Photo 1 - HDPE Dam Mockup

WILLIAMS

SCOTSMAN

An ALDECO SCOTSMAN Company

800.782.1500

www.willscot.com



Equipment Data Sheets


Bohrgeräte für HDI-Einsätze und Vernagelungen

Drill rigs for High Pressure Grout Injections and Soil Nailing


KR 401-1
 Einsatzgewicht *total weight* 10,0 t
 Antriebsleistung *power rating* 86 kW / 118 hp
 Haupthydraulikkreise *hydraulic circuits* 2x96 l/min

KR 712
 Einsatzgewicht *total weight* 21,0 t
 Antriebsleistung *power rating* 181 kW / 248 hp
 Haupthydraulikkreise *hydraulic circuits* 1x430 l/min (load-sensing)
 1x70 l/min (load-sensing)
 Bohrtiefe *drilling depth* max. 20 m

Lafette 140
 Gesamtlänge *total length* 6200 mm
 Verfahrweg Schlitten *stroke* 4500 mm
 Andruckkraft *feed force*
 bei 200 bar at 200 bar 23 kN
 Vorschub *feed rate* 13,0 m/min



KR 712 für HDI
 KR 712 for HPI



Lafette Typ 140
 mast type 140

Pumpen und Mischanlagen für Verankerungs- und Injektionstechnik im Niederdruck- und Hochdruckbereich

Pumps and mixing plants for anchoring and injections in the low and high pressure range


In unserem Standardprogramm finden Sie:

Our standard programme includes:




Misch-container
 Mixing and batching plant

Chargen-Suspensionsmischanlagen	Batch-slurry-mixer plants	
Nennvolumen Mischer	<i>volume mixer</i>	1,0 - 2,5 m ³
Mischleistung:	<i>mixing capacity</i>	10-15 - 20-30 m ³ /h



Injektionsanlagen	Injection plants	
Förderleistung	<i>output rate</i>	60 - 180 dm ³ /min
Förderdruck	<i>output pressure</i>	100 - 120 bar

Schlauchpumpen	Hose pumps	
Förderleistung	<i>output rate</i>	15 - 70 m ³ /h
Förderdruck	<i>output pressure</i>	8 - 25 bar



KR 712-1 // Specifications

Motor

Diesel engine, water cooled	Deutz TCD 2013 L6 2V EEC 97/68 EC Stage 3A USA EPA / CARB ANIMAL 3
Power kW / r / min (DIN ISO 3046)	173/2300
Diesel tank	400 l

Hydraulic system

Hydraulic pumps	First cycle	load-sensing 270 l / min
	Second cycle	load-sensing 270 l / min
	3rd cycle	load-sensing 65 l / min
	Fourth cycle	30 l / min
	Fifth circuit	20 l / min
Hydraulic tank		600 l
System pressure		330 bar

Undercarriage (Tele)

Drive	FL 6
Force max.	210/105 kN
Travel speed max.	1.77 / 3.54 km / h
Total width	2500 mm
telescopic	2500 - 3700 mm
3-grouser shoes	500 mm
Length of the undercarriage	4270 mm
esp. Ground pressure	6 - 8 N / cm

Undercarriage (rigid)

Drive	FL 6
Force max.	210/105 kN
Driving speed	1.77 / 3.54 km / h
Total width	3000 mm
3-grouser shoes	600 mm
Ground clearance	450 mm
Length of the undercarriage	3545 mm
esp. Ground pressure	5-7 N / cm

Drill mount type 313/10 with 2-stage feed drive

permissible torque (max.)	32 kNm
Total length (max.)	14600 mm
Rod length	12000 mm
Feed force	130/65 kN
Retraction force	130/65 kN
Feed rate	9.9 / 19.8 m / min
Withdrawal speed	9.9 / 19.8 m / min
Advancing rapidly	21.0 / 42.0 m / min
Retreat quickly	21.0 / 42.0 m / min

Hydraulic Hammer

recommended	KD 1624 R, 1828 R KD
-------------	----------------------

Rotary drive (only for vertical drilling, filing, without frame)


recommended	KH 16, KH 27, KH 43
-------------	---------------------

HDI

recommended	KH 12 SK, 3x3 m lattice tower
Depth / drill diameter (max.)	20 m / 133 mm
Drop the gun carriage	without linkage

Winch

Traction	10 kN
Cable outlet	800 mm



hydr. foldable Transport

Winch (only for KH 43 with laterally movable carriage)

Traction 34 kN
Cable outlet (in peak height) 460 mm
hydr. foldable Transport

Drill mount type 316 with 2-stage feed drive

permissible torque 50 kNm
Total length (max.) 12000 mm
Rod length (max.) 10000 mm
Feed force 160/80 kN
Retraction force 160/80 kN
Feed rate 7.8 / 15.6 m / min
Withdrawal speed 7.8 / 15.6 m / min
Advancing rapidly 16.5 / 33 m / min
Retreat quickly 16.5 / 33 m / min

Rotary drive (only for vertical drilling, filing, without frame)
recommended KH 50

Winch


Traction 34 kN
Cable outlet 1200 mm
hydr. foldable Transport

Weight


Weight 23-25 t — 50,000 LB's



Model 3100CM (HP)



Rig option 2



The Model 3100CM (HP) was developed in conjunction with Atlantic Caisson Corporation of Glen Rock, Pennsylvania. The Model 3100CM (HP) is a new version of Watson's Model 3100 and incorporates a 60,000 lb crowd system to address the need for a high performance foundation drilling machine to meet challenging rock conditions.

SPECIFICATIONS

CAPACITY:


- Typical hole diameters: 48" (122cm) — 96" (244cm)
- Maximum hole diameter: 108" (274cm)
- Hole depth: to 120' (36.6m)

PERFORMANCE:

- Torque: 113,000 lb ft (153,680Nm)
- Hoist: 25,000 lbs (111kN)
- Crowd: 60,000 lbs (267kN) + (see reference chart at right)

CHARACTERISTICS:

- Power unit: Cummins diesel, Model 6CT8.3 liter, 201 hp
- Transmission: Clark powershift
- Rotary: Double reduction style
- Kellys: 8" outer/6" solid inner
- Hoist: Watson crane type hoist with controlled freefall on both inner kelly hoist and freeline. Hoist installation includes a hydraulic power up/power down feature
- Crowd system: crowd force is initiated in the outer kelly operating cylinder located in the derrick structure. Through a system of cable reeving, crowd force pulls down on the outer kelly applying positive crowd to the tool. A special reaction jack installation is incorporated into the rotating frame structure. When activated, the crowd force is balanced to provide maximum production while insuring a straight hole.




Model 3100CM

Dimensions for standard 80' drill depth crawler based drill unit.

Approximate assembled unit weight: 87,000 lbs

Unit width is 11' 11"



Dimensions in feet and inches

WATSON 3100

S/N - 08

S/N - 43

S/N - 56

WEIGHTS:

$$2' \times 14' \times 2 = 56$$

- TRANSPORT WEIGHT
LOWER UNIT - 65,000 LBS.
DERRICK - 26,000 LBS. $\left. \begin{array}{l} \\ \end{array} \right\} 91,000 / 56 = 1.6 \text{ KSF}$

DIMENSIONS:

- TRANSPORT HEIGHT
12' 4" FROM GROUND TO TOP OF PICKING
EYE ON CAB
- TRANSPORT WIDTH
11' 11"
- TRANSPORT LENGTH
24' (LOWER UNIT ONLY)
- OVERALL LENGTH OF DERRICK
55' 5"
- TOTAL OVERALL HEIGHT BOOMED UP
63'
- MAX DRILLING DEPTH
83' (2 BAR KELLY)
120' (3 BAR KELLY)

WATSON 2500
S/N -- 110

WEIGHTS:

- TRANSPORT WEIGHT

69,660 Lbs.

DIMENSIONS:

- TRANSPORT HEIGHT
12' 0" (BOOMED DOWN)
- TRANSPORT WIDTH
10' 0"
- TOTAL WIDTH
TRACKS EXTENDED: 11' 11"
- TOTAL OVERALL LENGTH
45" (BOOMED DOWN)
- TOTAL HEIGHT
51' 3" (GROUND TO TOP OF MAST)
- MAX. DRILLING DEPTH
63' (DEPENDING ON TOOL USED)

TEXOMA 700
S/N 1007197

WEIGHTS:

- TRANSPORT WEIGHT
33,880 LBS.
55,000 LBS-Cat
Scaled 6/20/08

DIMENSIONS:

- TRANSPORT HEIGHT
12' 6"
- TRANSPORT WIDTH
8'
- TRANSPORT LENGTH
42' 6"

WORKING DIMENSIONS:

- MAST UP
33' LONG
51' HIGH

MAX DRILLING DEPTH:

- 60' + TOOL

SPECIFICATIONS



ENGINE

Model.....Kornatsu SAA6D114E-5*
 Type.....Water-cooled, 4-cycle, direct injection
 Aspiration..... Turbocharged, aftercooled, cooled EGR
 Number of cylinders..... 6
 Bore..... 114 mm **4.49"**
 Stroke..... 144.5 mm **5.69"**
 Piston displacement..... 8.85 ltr **540 in³**
 Horsepower:
 SAE J1995.....Gross 202 kW **271 HP**
 ISO 9249 / SAE J1349..... Net 192 kW **257 HP**
 Rated rpm..... 1950
 Fan drive method for radiator cooling..... Mechanical
 Governor..... All-speed control, electronic
 *EPA Tier 4 Interim and EU stage 3B emissions certified



HYDRAULICS

Type.....HydrauMind (Hydraulic Mechanical Intelligence New Design) system, closed-center system with load sensing valves and pressure compensated valves
 Number of selectable working modes..... 6
 Main pump:
 Type.....Variable displacement piston type
 Pumps for.....Boom, arm, bucket, swing, and travel circuits
 Maximum flow..... 535 ltr/min **141.3 gal/min**
 Supply for control circuit..... Self-reducing valve
 Hydraulic motors:
 Travel..... 2 x axial piston motors with parking brake
 Swing..... 1 x axial piston motor with swing holding brake
 Relief valve setting:
 Implement circuits..... 37.3 MPa 380 kg/cm² **5,400 psi**
 Travel circuit..... 37.3 MPa 380 kg/cm² **5,400 psi**
 Swing circuit..... 27.9 MPa 285 kg/cm² **4,050 psi**
 Pilot circuit..... 3.2 MPa 33 kg/cm² **470 psi**
 Hydraulic cylinders:
 (Number of cylinders – bore x stroke x rod diameter)
 Boom 2–140 mm x 1480 mm x 100 mm **5.5" x 58.3" x 3.9"**
 Arm 1–160 mm x 1825 mm x 110 mm **6.3" x 71.9" x 4.3"**
 Bucket..... for 3.2 m **10'5"** and 4.0 m **13'2"** Arms
 1–140 mm x 1285 mm x 100 mm **5.5" x 50.6" x 3.9"**
 for 2.54 m **8'4"** Arm
 1–150 mm x 1285 mm x 110 mm **5.9" x 50.6" x 4.3"**



DRIVES AND BRAKES

Steering control.....Two levers with pedals
 Drive method..... Hydrostatic
 Maximum drawbar pull..... 290 kN 29570 kg **65,191 lb**
 Gradeability.....70%, 35°
 Maximum travel speed: High..... 5.5 km/h **3.4 mph**
 (Auto-Shift) Mid..... 4.5 km/h **2.8 mph**
 (Auto-Shift) Low..... 3.2 km/h **2.0 mph**
 Service brake..... Hydraulic lock
 Parking brake..... Mechanical disc brake



SWING SYSTEM

Drive method..... Hydrostatic
 Swing reduction..... Planetary gear
 Swing circle lubrication..... Grease-bathed
 Service brake..... Hydraulic lock
 Holding brake/Swing lock..... Mechanical disc brake
 Swing speed..... 9.5 rpm
 Swing torque..... 11386 kg•m **82,313 ft lbs**



UNDERCARRIAGE

Center frame..... X-frame
 Track frame..... Box-section
 Seal of track..... Sealed track
 Track adjuster..... Hydraulic
 Number of shoes (each side)..... 48
 Number of carrier rollers (each side)..... 2
 Number of track rollers (each side)..... 8



COOLANT & LUBRICANT CAPACITY (REFILLING)

Fuel tank..... 605 ltr **159.8 U.S. gal**
 Coolant..... 37 ltr **9.7 U.S. gal**
 Engine..... 35 ltr **9.2 U.S. gal**
 Final drive, each side..... 9.0 ltr **2.4 U.S. gal**
 Swing drive..... 13.7 ltr **3.6 U.S. gal**
 Hydraulic tank..... 188 ltr **49.7 U.S. gal**
 Hydraulic system..... 365 ltr **96.4 U.S. gal**



OPERATING WEIGHT (APPROXIMATE)

Operating weight includes 6500 mm **21'3"** one-piece HD boom, 3185 mm **10'5"** arm, SAE heaped 1.96 m³ **2.56 yd³** bucket, rated capacity of lubricants, coolant, full fuel tank, operator, and standard equipment.

Triple-Grouser Shoes	Operating Weight	Ground Pressure
700 mm	35,496 kg	0.59 kg/cm ²
28"	78,255 lb	8.31 psi
800 mm	35876 kg	0.52 kg/cm ²
31.5"	79,093 lb	7.40 psi
850 mm	36255 kg	0.50 kg/cm ²
33.5"	79,930 lb	7.00 psi

Component Weights

Arm including bucket cylinder and linkage
 3185 mm **10'5"** arm assembly..... 1761 kg **3,882 lb**
 4020 mm **13'2"** arm assembly..... 1988 kg **4,383 lb**
 One piece HD boom including arm cylinder
 6500 mm **21'3"** boom assembly..... 3135 kg **6,912 lb**
 Boom cylinders x 2..... 259 kg **571 lb**
 Counterweight..... 7090 kg **15,631 lb**
 1.96 m³ **2.56 yd³** bucket - 54" width..... 1554 kg **3,425 lb**

GRADALL®

XL 4100

HYDRAULIC EXCAVATOR



XL 4100

SPECIFICATIONS

Upperstructure Engine

Cummins 6BT5.9 diesel, turbocharged, liquid cooled, 4 cycle, 6 cylinder, 359 cid (5.9L), 4.02" bore x 4.72" stroke (102mm x 120mm), 174:1 compression ratio.

150 hp (112kW) max gross at 2000 rpm, 148 hp (110kW) gross at engine gov. speed of 2200 rpm, 138 hp (103kW) net at 2000 rpm, 440 ft.-lb. (597 Nm) gross torque at 1600 rpm.

Altitude capability 10,000' (3050m), Derate 4% per 1000' (305m) above 10,000' (3050m).

Maximum slope: 45°.

12 volt starter, 105 amp alternator, two SAE #C31-S 810 CCA batteries, two-stage dry type air cleaner with centrifugal pre-cleaner, ejector valve and service indicator, spin-on oil filter, spin-on fuel filter/water separator.

Fuel tank capacity: 65 gallons (246L).

Hydraulic System

PUMPS

- Main** Two load sensing axial piston pumps; 0-60 GPM (0-227 L/min) each.
- Swing** Axial piston pump; 0-16 GPM (0-61 L/min).
- Auxiliary** Tandem gear pump for pilot control and cooling circuits; 20.6 GPM (78 L/min).

SYSTEM MONITOR

Electronic monitor in cab indicates low hydraulic fluid level, high hydraulic fluid temperature, and condition of return and suction filters.

SYSTEM SPECIFICATIONS

Four double acting cylinders

- 2 boom hoist: 5.0' ID, 3.0" rod (127mm x 76mm), 26.25" (667mm) stroke.
- 1 tool: 5' ID, 3.0" rod (127mm x 76mm), 18.875" (479mm) stroke.
- 1 telescope: 4' ID, 2.75" rod (102mm x 70mm), 12'6" (3.81m) stroke.

Four hydraulic motors

Swing, 53 hp (39kW); lift, 26 hp (19kW); Remote Drive 115 hp (86kW), 127 hp. Opt. Engine (95kW).

Operating pressures

Hoist	3900 psi (26,871kPa)
Tilt	2800 psi (19,292kPa)
Swing	5700 psi (39,273kPa)
Tool	4300 psi (29,627kPa)
Telescope	3250 psi (22,393kPa)
Remote Propel	3800 psi (26,183kPa)
Opt. Engine	4200 psi (28,939kPa)
Pilot system	480 psi (3,307kPa)

Oil capacity

Reservoir 75 gallons (284L), system 95 gallons (360 L). Pressurized reservoir with visual oil level gauges.

Filtration system

Combination of 8 micron and 10 micron in-line suction and return filters, plus 10 micron return filter, magnet and 100 mesh strainer in reservoir.

Fin and tube-type oil cooler, with thermal by-pass and relief valves.

Pressure compensated load-sensing valves with circuit reliefs in all valves.

Upperstructure Cab

All-weather cab with tinted safety glass windows, skylight, acoustical lining, four-way adjustable operator's seat, filtered fresh air heater and defroster. Front window slides to overhead storage. Mirrors on both sides of machine.

Controls

Two hydraulic joysticks (hoist & bucket, telescope & swing), one rocker switch (lift) control upperstructure. Hydraulic joysticks mounted on arm rests, independently adjustable for individual operator comfort and convenience.

Two foot pedals for hydraulic remote control of undercarriage steering, travel and digging brakes.

Joysticks and pedals are self-centering; when controls are released, power for movement disengages and swing and travel brakes set automatically.

Engine controls

Key operated ignition/starter switch, throttle, hour meter and air cleaner condition indicator. Electronic monitor indicates fuel level, low battery charge, coolant level and tube oil pressure, high coolant temperature, and engine rpm.

Swing

Independent closed loop swing circuit with axial piston pump and motor. Planetary transmission.

Swing speed: 8.0 rpm.

Swing brake

Automatic swing parking brake, spring-set hydraulic release. Dynamic braking provided by hydraulic system.

Undercarriage

6x4 or 6x6

Wheelbase: 171" (4.3m)

Frame width: 42" (1070mm)

Gross vehicle axle weight rating:

6 x 4 - 59,200 lb. (26,853 kg)

6 x 6 - 62,000 lb. (28,132 kg)

Engine

Cummins 6BTA5.9 diesel, turbocharged and aftercooled, 4 cycle, 6 cylinder, 359 cid (5.9L), 4.02" bore x 4.72" stroke (102mm x 120mm) 200 hp (149kW) gross at 2500 rpm, 185 hp (138kW) net at 2500 rpm. Throttle stop limited to 2500 rpm hi-idle no load. (200 hp at 2200 rpm loaded) 600 ft.-lb. (814Nm) gross torque at 1500 rpm. Altitude capability 9850' (3000m). Derate 4% per 1000' (300m) above 9850' (3000m).

Option Engine

Cummins 6CTA8.3 diesel, turbocharged and aftercooled, 245 hp (183kW) max gross at 2000 rpm, 230 hp (172kW) gross at engine gov. speed of 2200 rpm, 720 ft lb (976Nm) torque at 1500 rpm.

Electrical System

12 volt, 62 amp alternator with integral voltage regulator. Batteries: 2 SAE #C31S 810 CCA

Cooling System

Fin and tube-type radiator. 6-blade 24" (610 mm) fan with shroud.
8-blade fan with optional engine.

Fuel System

50 Gallon (189L) fuel tank, spin-on fuel filter/water separator.

Air Filter




Dry type with service indicator.

Oil Filter

Full flow spin-on element.

Governor

Mechanical.



Shown with 8065-6001 48" (1.22m) excavating bucket

6 x 4		6 x 6				6 x 4		6 x 6			
A	27' 11" (8.5m)	27' 11" (8.5m)			Overall length (boom in rack) with bucket	AV	12' 6" (3.8m)	12' 6" (3.8m)			Minimum telescoping boom length (boom pivot to bucket pivot)
B	11' 10" (3.6m)	12' 3" (3.7m)			Overall height (boom in rack) with bucket						Telescoping boom travel
B1	10' 11" (3.3m)	11' 4" (3.4m)			Overall height (boom in rack) without bucket	AW	12' 6" (3.8m)	12' 6" (3.8m)			Boom tilt angle (both sides to center)
C1	8' 0" (2.4m)	8' 0" (2.4m)			Width of upperstructure	AX	110°	110°			Maximum radius of working equipment (165° pivot)
C3	8' 0" (2.4m)	8' 0" (2.4m)			Width of undercarriage	BA	30' 10" (9.4m)	30' 10" (9.4m)			Maximum height of working equipment
D	4" (100mm)	4" (100mm)			Minimum clearance, upperstructure to undercarriage	BB	23' 10" (7.3m)	24' 0" (7.3m)			Maximum bucket tooth height
E	9' 3" (2.8m)	9' 3" (2.8m)			Swing clearance, rear of upperstructure	BC	21' 11" (6.7m)	22' 1" (6.7m)			Minimum clearance of bucket teeth, with bucket pivot at maximum height
F	10' 7" (3.2m)	10' 10" (3.3m)			Top of cradle to ground line	BD	16' 8" (5.0m)	16' 10" (5.1m)			Minimum clearance of fully curled bucket at maximum boom height (165° pivot)
G	50" (1.3m)	53" (1.3m)			Clearance, upperstructure to groundline	BE	11' 0" (3.3m)	11' 3" (3.4m)			Minimum clearance of bucket teeth at maximum boom height
H	41" (1m)	44" (1.1m)			Top of wheel mounted under carriage frame to groundline	BF	10' 6" (3.2m)	10' 9" (3.3m)			Maximum height of working equipment with bucket below groundline
L	23' 4" (7.1m)	23' 4" (7.1m)			Overall length of undercarriage	BG	13' 6" (4.1m)	13' 10" (4.2m)			Radius of bucket teeth at maximum height (165° pivot)
N	10" (250mm)	10" (250mm)			Ground clearance (per SAE J1234)	BH	26' 3" (8.0m)	26' 4" (8.0m)			Minimum radius of bucket teeth at maximum bucket pivot height (165° pivot)
P	11" (280mm)	11" (280mm)			Center of rear tandem to axis of rotation	BJ	19' 7" (5.9m)	19' 8" (6.0m)			
Q	52" (1.3m)	52" (1.3m)			Distance between centers of tandem axles						Rated bucket tangential force with 36" (914mm) bucket: 18,900 lb. (84kN)
R	14' 3" (4.3m)	14' 3" (4.3m)			Wheelbase						Rated telescoping boom crowd force: 21,650 lb. (96.4kN)
S	5' 3" (1.6m)	5' 3" (1.6m)			Center of tandem axles to rear of frame (step)						
V1	5' 11" (1.8m)	5' 11" (1.8m)			Tread, rear axles						
V2	6' 8" (2.0m)	6' 8" (2.0m)			Tread, front axle						
AA	30' 1" (9.2m)	30' (9.1m)			Maximum radius at groundline (165° pivot)						
AB	22' 6" (6.8m)	22' 2" (6.7m)			Maximum digging depth (165° pivot)						
AC	21' 6" (6.6m)	21' 3" (6.5m)			Maximum depth for 8' level cut						
AD	16" (400mm)	14" (355mm)			Minimum radius of 8' level cut at depth "AC"						
AF	32" (800mm)	30" (762mm)			Maximum depth of vertical wall which can be excavated						
AG	12' 4" (3.7m)	12' 0" (3.6m)			Minimum level cut radius with bucket flat on groundline						
AH	8' 2" (2.4m)	7' 10" (2.4m)			Minimum radius at groundline						
AK	6' 4" (1.9m)	6' 8" (2.0m)			Boom pivot to groundline						
AL	22.5" (570mm)	22.5" (570mm)			Boom pivot to axis of rotation						
AP	46" (1.2m)	46" (1.2m)			Bucket tooth radius						
AQ	30° Up & 90° Down	30° Up & 90° Down			Boom pivot angle						
AS	135° & 165°	135° & 165°			Bucket pivot angle						
AU	25' 0" (7.6m)	25' 0" (7.6m)			Maximum telescoping boom length (boom pivot to bucket pivot)						

Specifications subject to change without notice.