

**Wastewater Treatment Plants  
ENR Upgrade Status**  
(February 6, 2014)

**Status Update:**

**Previous Meeting**

33 facilities are in operation  
21 facilities are under construction  
9 facilities are under design  
3 facilities are in planning  
1 facility is in pre-planning  
67 total

**Current**

34 facilities are in operation  
20 facilities are under construction  
9 facilities are under design  
3 facilities are in planning  
1 facility is in pre-planning  
67 total

For more information on each facility status, nutrient loading, and other information, you may go to [http://www.mde.state.md.us/programs/Water/BayRestorationFund/Pages/Water/cbwrf/wwtp\\_enr\\_upgrade.aspx](http://www.mde.state.md.us/programs/Water/BayRestorationFund/Pages/Water/cbwrf/wwtp_enr_upgrade.aspx)

**Status Change from Previous Meeting:**

- Dorsey Run was designated ENR operational. Both the Engineering Evaluation Study and the effluent data demonstrate that the plant is consistently able to achieve ENR on an annual basis.

**Percentage completion for facilities under construction for ENR Upgrade:**

<u>Facility</u>	<u>Percentage complete</u>
Snow Hill	99%
Cambridge	99%
Aberdeen	99%
Annapolis	97%
LaPlata	98%
Broadwater	97%
Broadneck	92%
Patuxent	96%
Ballenger Creek	86%
Maryland City	92%
Sod Run	86%
Western Branch	77%
Seneca Creek	77%
Patapsco	69%
Blue Plains	38%
Emmitsburg	36%
Cox Creek	15%
Chesapeake Beach	18%
Marlay Taylor	4%
Back River	2%
Northeast River	2%

**Upcoming Events:**

The following facilities are ready to schedule an event, if needed. Committee members will be informed via e-mail, if an event is scheduled.

- Back River - Ready for Groundbreaking
- Northeast River – Ready for Groundbreaking
- Joppatowne - Ready for Dedication
- Snow Hill – A dedication ceremony to be scheduled by the Town