

Wastewater Treatment Plants
ENR Upgrade Status
(March 3, 2009)

Status Update:

Previous Meeting

11 facilities are in operation
9 facilities are under construction
19 are under design
22 are in planning
6 are in pre-planning activities
67 total

Current

11 facilities are in operation
7 facilities are under construction
20 are under design
22 are in planning
7 are in pre-planning activities
67 total

- For more information on each facility status, nutrient loading, and other information, you may go to http://www.mde.state.md.us/Water/CBWRF/pop_up/enr_status_map.asp

Status Change from Previous Meeting:

- Dorsey Run and Northeast River treatment facilities were initially counted as ENR operational contingent upon confirmation of their performance. After further evaluation of the data, Northeast requires an upgrade to meet the phosphorus goal, and Dorsey Run is not consistent in meeting the nitrogen goal and may require additional improvement.
- Indian Head and Salisbury have completed the construction and initiated the ENR operation.
- City of Bowie, Cumberland and Delmar have open bids and are expected to award construction contracts within three months.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Crisfield	94%
Elkton	97%
Havre De Grace	71%
Federalsburg	80%
George's Creek	34%
Perryville	10%
Hagerstown	2%

Upcoming Events:

The following facilities are ready to schedule an event, if needed. Committee members will be informed via e-mail, when an event is scheduled.

- Indian Head- Dedication
- Salisbury - Dedication
- Brunswick - Dedication
- St. Michael's - Dedication
- Hagerstown - Ready for Groundbreaking
- Perryville – Ready for Groundbreaking