

**Wastewater Treatment Plants
ENR Upgrade Status
(June 2, 2008)**

Status Update:

Previous Meeting

8 facilities are in operation
10 facilities are under construction
17 are under design
23 are in planning
8 are in pre-planning activities

Current

8 facilities are in operation
10 facilities are under construction
17 are under design
24 are in planning
7 are in pre-planning activities

- For more information on each facility status, nutrient loading, and other information, you may go to http://www.mde.state.md.us/Water/CBWRF/pop_up/enr_status_map.asp
- The eight facilities that are in operation are Celanese, Hurlock, Aberdeen Proving Ground, Easton, Swan Point, Kent Island, North East River (pending one-year project performance), and Dorsey Run (pending one-year project performance).

Status Change from Previous Meeting:

- Denton has initiated planning.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Crisfield	94%
Chestertown	99%
Salisbury	97%
St. Michael's (Talbot County Region II)	95%
Indian Head	88%
Elkton	87%
Brunswick	97%
Havre De Grace	41%
Federalburg	7%
George's Creek	0%

Upcoming Events:

The following facilities may ready to schedule an event:

- Federalburg – Ready for Groundbreaking
- George's Creek - Ready for Groundbreaking
- Kent Island – Ready for dedication
- Brunswick - Dedication in July
- Chestertown - Dedication in July
- Crisfield - Dedication in July