

**Wastewater Treatment Plants
ENR Upgrade Status
(August 7, 2008)**

Status Update:

Previous Meeting

8 facilities are in operation
10 facilities are under construction
17 are under design
24 are in planning
7 are in pre-planning activities

Current

9 facilities are in operation
10 facilities are under construction
18 are under design
24 are in planning
5 are in pre-planning activities

- For more information on each facility status, nutrient loading, and other information, you may go to http://www.mde.state.md.us/Water/CBWRF/pop_up/enr_status_map.asp
- The nine facilities that are in operation are Celanese, Hurlock, Aberdeen Proving Ground, Easton, Swan Point, Kent Island, Chestertown, North East River (pending one-year project performance), and Dorsey Run (pending one-year project performance).

Status Change from Previous Meeting:

- Chestertown has completed the construction and initiated the ENR operation.
- Perryville started construction.
- Aberdeen, Cox Creek, and Snow Hill are now under design.
- Taneytown is in planning.
- Snow Hill was not being monitored because it was being upgraded by a private developer, but now the town requested some financial assistance and informed MDE that the project is under design.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Crisfield	94%
Salisbury	98%
St. Michael's (Talbot County Region II)	98%
Indian Head	93%
Elkton	89%
Brunswick	99%
Havre De Grace	51%
Federalburg	28%
George's Creek	7%
Perryville	0%

Upcoming Events:

Secretary Wilson attended Federalburg groundbreaking and Kent Island dedication on June 16; and Chestertown dedication on June 17.

The following facilities are ready to schedule an event:

- George's Creek - Ready for Groundbreaking
- Perryville – Ready for Groundbreaking