

**Wastewater Treatment Plants
ENR Upgrade Status**
(June 30, 2007)

Status Update:

Previous Meeting

3 facility is in operation
10 facilities are under construction
13 are under design
23 in planning
17 in pre-planning activities

Current

5 facilities are in operation
9 facilities are under construction.
13 are under design
22 are in planning
17 are in pre-planning activities

- The five facilities that are in operation are Celanese, Hurlock, Aberdeen Proving Ground, Easton and Swan Point
- Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Kent Island	98%
Crisfield	87%
Chestertown	88%
Salisbury	77%
St. Michael's (Talbot County Region II)	79%
Indian Head	53%
Elkton	37%
Brunswick	35%
Havre De Grace	0% (Construction started 6/25/07)

- Construction Permits for ENR Upgrade for both the Georges Creek Wastewater Treatment Plant and Federalsburg Wastewater Treatment Plant have been issued and these facilities are expected to proceed to construction by September 2007. The Georges Creek project is being advertised for bids.

- **Events**

A dedication ceremony for Easton Wastewater Treatment Plant ENR Upgrade was held on June 13, 2007 at the Easton Wastewater Treatment Plant.